## Page 1 of 2 PE Electrofusion Welding Process Checklist (step-by-step)



Project Name		Installation Date
Welder's Name		Welder's ID
Company Name		Pipe Brand
Welding Machine Model		Pipe Date
Welding Machine S/N		Fitting Brand
Is the machine calibrated	? Yes / No (please circle)	Fitting Batch No.

Process	Action 1	Action 2	Action 3	Action 4
1. Clean pipe surface	Weather Concerns: - Rainy? (Yes / No) - Windy? (Yes / No)	Environmental Concerns: Clay, dirt, bentonite etc. present? (Yes / No)	Wash pipe with clean water and clean rag.	
2. Pipe inspection	<b>2.1 Dimensions</b> Tooling: use Diameter /	2.2 Pipe Surface	2.3 Pipe Ovality	2.4 Pipe Reversion
	Pi tape to measure. • Pipe OD:mm • Pipe SDR: Min OD:mm Max OD:mm Reject under-size pipe.	<ul> <li>Check for flat spots, using an ovality gauge: (Yes / No) If Yes, reject all pipes with flat spots.</li> <li>Pipe gouges or dam- aged: reject or cut pipe</li> </ul>	Must use re-rounding tools, if ovality exceeds: • 3mm or 1.5%xDN for pipe ≤ 315mm OD • 5mm or 1%x DN for pipe ≥ 355 -800mm OD	Check pipe end reversion using a steel ruler or sprit level (straight edge). Pipe ends with toe-in (tapered edge) must be cut off.
3. Square pipe end	3.1 Cut pipe square at 90° angle, checked us- ing a builders square.	3.2 Use deburring tool to remove swarf and sharp edges from the pipe end.		
4. PE Fitting inspection	Fitting's SDR:	Check SDR Range / Pipe Compatibility: (Yes / No)	Fitting Resistance (Ohms):	
5. Pipe peeling length	Measure half the length of the fitting, plus an additional 20 mm and mark on the pipe.	mm + 20mm = (half length of the fitting) (pipe peeling)		mm ♠ eling length)
6. Peel pipe: minimum 2 peels CRITICAL FACTOR	6.1 Check: The peeling tool blade is sharp. Replace the blade if necessary.	6.2 Measure peel strip thickness with Microme- tre or Vernier Callipers (+0.01 mm tolerance) • d63-d315 Pipe: 0.3 - 0.5mm • >d315 Pipe: 0.4-0.6mm	6.3 Never peel more than the minimum peeled pipe OD, as mea- sured using Diameter tape.	<ul> <li>6.4 Peeling records:</li> <li>1 st peel:mm</li> <li>2nd peel:mm</li> <li>3rd peel:mm</li> </ul>
Use GF Rotary Peeler to ensure the peeling quality.	Weasure 1st peel thickness.	Measure 2nd peel thick- ness.		(if necessary) • 4th peel:mm (if necessary)

## PE Electrofusion Welding Process Checklist (step-by-step)



Process	Action 1	Action 2	Action 3
7. Clean peeled area only, using manufacturer approved > 90% Alcohol wipes	7.1 Only wipe inside the peeled zone to prevent introducing contamination, outside the unpeeled area. CRITICAL FACTOR	7.2 Wipe away from the pipe end in one direction - not back and forth.	7.3 Alcohol solution must ful- ly evaporate / flash off prior to joint assembly.
8. Mark pipe insertion depth	8.1 Using a marking pen, measure half the length of the fitting.	8.2 Measure and mark the pipe end, at 4 points around the pipe circumference.	If necessary, pipe reround- ing clamps can be installed at the pipe insertion depth mark.
9. Insert pipe into fitting and check annular gap, with align- ment clamps fitted	9.1 Note gaps? (Yes / No) If Yes, how big is the gap? mm	9.2 Check: annular gap should be evenly distributed around the socket mouth.	Straightening clamps can be used when pipe curvature (i.e. coiled pipe) prevents smooth insertion into the fitting, including prevention of pipe misalignment.
10. Electrofusion Welding	<ul> <li>Is manufacturer's welding time completed? (Yes / No)</li> <li>Are there any Welding Machine Error Message? (Yes / No) If Yes, what are the error messages?</li> </ul>	<b>DO NOT</b> remove alignment clamps until cooling time elapses: (Yes / No)	Is manufacturer's cooling time completed? (Yes / No)
11. Post Weld Inspection	11.1 Inspect the fitting to ensure molten polymer has not extruded from the socket mouth, or visible heating wires displaced between the joint annular gap.	11.2 Check that the melt fusion indicator pins have fully risen.	11.3 Check the pipe has not moved during welding by ensuring the insertion depth mark is in the same position as marked on the pipe sur- face during joint assembly.

**GF Piping Systems Australia** 1/100 Belmore Rd North Riverwood NSW 2210